



JLG Industries, Inc.
1 JLG Drive
McConnellsburg, PA 17233-9533

An Oshkosh Corporation Company

BOOM LIFT and TRAILER MOUNTED BOOM LIFTS Pre-Delivery and Frequent Inspection Report

JLG Account Holder Name & Address

Customer No. :

Product Owner/User Name & Address

Owner User

Serial Number: _____
Machine Model: _____
Hourmeter Reading: _____

INSPECTION TYPE: Pre-Delivery (Previous Inspection Date) _____ Frequent (Previous Inspection Date) _____

PRE-DELIVERY The Dealer/Owner must perform a Pre-Delivery Inspection of this machine prior to each delivery by sale, lease, or rental.

FREQUENT The Owner must perform, by a qualified mechanic, a Frequent Inspection of this machine every three months or 150 hours of operation, whichever comes first.

Check each item below. (Refer to Operators & Safety, Service & Maintenance Manuals for specific information regarding inspection procedures and criteria.) Indicate in the appropriate space as each item has been performed. If the item is found to be not acceptable, describe each discrepancy in the comments space at the bottom of the form. Use additional paper if necessary. Immediate action must be taken to correct all discrepancies. The Owner shall not place the machine in service until all discrepancies have been corrected.

Y=Yes (Passed) N=No (Failed) C=Corrected NA=Not Applicable	Y	N	C	NA
FUNCTIONS & CONTROLS				
1. All controls return to neutral/off position when released.				
2. Detents properly lock controls in neutral/off position. Check condition of control enclosures & protective boots/guards.				
3. Footswitch operates properly. (<i>shuts off function when released</i>)				
4. Emergency stop switches at the ground & platform control stations arrest all platform movement.				
5. All function & speed cut-outs operate properly.				
6. Manual descent system and/or auxiliary power system operates properly.				
7. Brakes operate properly. (<i>swing & drive</i>)				
8. Machine controls operate properly at platform & ground control stations. (<i>lift, swing, drive, telescope, etc.</i>)				
PLATFORM ASSEMBLY				
1. Platform installed & secure. Mounting hardware free of damage & secure. Gate opens & latches properly.				
2. Platform guardrails & floor in place, secure and undamaged.				
3. Lanyard anchorage points secure, undamaged & labeled.				
BOOM ASSEMBLY				
1. Boom sections free of damage, distortion & excessive wear.				
2. Inspect all wear pads, attaching hardware, boom covers & shields for proper installation, secure, undamaged & no excessive wear.				
3. Inspect boom chains/cables, sheaves, sheave pins & bearings for proper adjustment, no cracks or excessive wear.				
4. Powertrack is free of damage, distortion & excessive wear. Cables/hoses are properly routed, no chafing or leaks.				
5. Inspect all pins & attaching hardware for proper installation, no excessive wear, secure & undamaged.				

Y=Yes (Passed) N=No (Failed) C=Corrected NA=Not Applicable	Y	N	C	NA
TURNTABLE				
1. Hood doors open & latch properly.				
2. Turntable bearing, swing drive & gear secure and undamaged, properly lubricated. No missing bearing bolts or signs of looseness.				
3. Turntable lock secure, undamaged & operates properly.				
CHASSIS				
1. Wheel rim nuts torqued properly.				
2. Check tires for proper inflation, damage, and wear. Proper tires installed.				
3. Outrigger/extendible axles operate properly. Interlocks function properly.				
4. Check torque hubs for proper fluid level.				
POWER SYSTEM				
1. Engine idle, throttle & RPM set properly.				
2. Battery fluid levels correct.				
3. Air & fuel filter clean.				
4. Fuel, coolant and engine oil level correct.				
5. Fuel cap tight & vent open.				
6. Exhaust system free of leaks.				
HYDRAULIC/ELECTRICAL SYSTEM				
1. All cylinders free of damage, no evidence of leaks.				
2. All areas around hydraulic components (pump, oil lines, reservoir) free of oil, no evidence of leaks.				
3. Hydraulic filter clean.				
4. Hydraulic level in tank correct.				
5. Hydraulic tank cap tight & vent open.				

Y=Yes (Passed) N=No (Failed) C=Corrected NA=Not Applicable	Y	N	C	NA
HYDRAULIC/ELECTRICAL SYSTEM (continued)				
6. All hydraulic fittings & lines secure, free of damage, chafing & leaks.				
7. All electrical connections tight, no corrosion or abrasions.				
8. Pumps & motor secure, undamaged & free of leaks.				
MANUALS & DECALS				
1. ANSI/SIA Manual of Responsibilities in manual storage box.				
2. Operator's & Safety Manual in manual storage box.				
3. AEM Handbook in manual storage box.				
4. Capacity decals in place, secure & legible at both ground & platform stations.				
5. All safety & instructional decals installed, secure & legible.				
GENERAL				
1. Lift is free of unauthorized modifications or additions.				
2. Paint and overall appearance.				
3. Applicable Safety Bulletins completed.				
4. Inspect general structural condition including all welds.				
5. Is Annual Inspection due?				
6. If machine ownership has changed complete attached Owner Update form and return to JLG.				
Comments:				

The undersigned certifies that this machine has been inspected, per each area of inspection, and any and all discrepancies have been brought to the attention of the Owner/User, and that all discrepancies have been corrected prior to any further use of this machine.

JLG Account Holder: _____ / _____ / _____ Owner/User: _____ / _____ / _____
Authorized Signature Printed Signature Date Authorized Signature Printed Signature Date