

JLG Industries, Inc. 1 JLG Drive McConnellsburg, PA 17233-9533

TELEHANDLER New Machine and Pre-Delivery Inspection Report

McConnellsburg, PA 17233-9533 An Oshkosh Corporation Company Serial Number:	JLG Accord	unt Holder		Product Owner/User Name & Address Owner User			
Machine Model:	Oustomer No						
Hourmeter Reading:							
Inspection Type: New Machine Pre-Delivery (Previous Inspection Date)							
			inspection procedures and criteria.). Indicate in the appropriate space as each item has been perfaper if necessary. Immediate action must be taken to correct all discrepancies. The Owner shall not be taken to correct all discrepancies.				
Y=Yes (Passed) N=No (Failed) C=Corrected NA=Not Applic	able Y N (C NA	Y=Yes (Passed) N=No (Failed) C=Corrected NA=Not Applicable	Y	N	C NA	
GENERAL			HYDRAULIC SYSTEM				
1. All gauges operate properly.			1. Hydraulic oil level is correct.				
2. Hourmeter operates properly.			2. Hydraulic filter clean.				
3. Seat belt in good condition and catches properly.			3. Reservoir air breather clean.				
4. All guards and sheet metal installed properly and in good working condition.			4. Control levers and linkage free, and return to normal.				
5. Automatic Overload Protection indicator operates properly. (if equipped)			5. All circuits operate properly				
6. Driving lights and indicators operate properly. (if applicable)			6. All relief valve pressures correct.				
POWER UNIT	· · · ·		7. Hoses aligned and not leaking.				
Engine oil, coolant, and battery fluid levels correct.			8. Cylinder rod packing not leaking.				
Transmission operates correctly, transmission fluid level correct.			9. Inching control operates properly. (if applicable)			\bot	
3. Engine air filter clean and secure.			BOOM CHECK POINTS				
4. Check air intake connection to engine.			Boom sections properly shimmed and lubricated.				
5. Engine R.P.M. correct.			2. Extension and Retraction cables/chains properly adjusted.				
6. Radiator, oil cooler clean.			3. Boom hoses adjusted properly.				
7. Fuel, oil filters secure and not leaking.			4. Quick switch device, free and operates properly.				
DRIVE TRAIN			5. Attachments fit quick switch and operate properly.			_	
Differential lube level correct.			6. Complete machine lubricated per lube chart.		Ш		
2. Planetary drive hub lube levels correct.			OPTIONAL EQUIPMENT				
3. Wheel lugs torqued to specifications.			1. Operates properly. (If NO, explain in comments area below)				
4. Mirror clean and adjusted properly.			SAFETY AND OPERATOR'S MANUALS, DECALS			_	
5. Tire pressure correct.			Manuals with machine, if no, reorder immediately. All decals installed and legible.	_		_	
6. Steering and wheel stops correct.			•				
7. Service brakes operate correctly.			GENERAL 1. If machine ownership has changed complete attached Owner Update form and return to JLG.	-		$\overline{}$	
8. Park brake check brake fluid level and operates correctly.							
9. Backup alarm (if applicable) operates properly.			Comments:				
10. Lockout systems (if applicable) operates properly.							
The undersigned certifies that this machine has been inspected, per each area of ir further use of this machine.	nspection, and any and all d	liscrepanc	cies have been brought to the attention of the Owner/User, and that all discrepancies have been co	orrected	prior	r to any	
JLG Account Holder: /	1		Owner/User: /				
Authorized Signature Printed Signat	ure Date)	Authorized Signature Printed Signature	Date	e		