JLG Industries, Inc.
1 JLG Drive
McConnellsburg, PA 17233-9533

An Oshkosh Corporation Company

VP - VPSP - DVL - DVSP - SSV - MSP - MVL Vertical Lift
Pre-Delivery and Frequent Inspection Report

Serial Number: _____
Machine Model: _____
Hourmeter Reading: _____

JLG Account Holder Name & Address

Customer No. : _____

Product Owner/User Name & Address

☐ **Owner** ☐ **User**

INSPECTION TYPE: ☐ Pre-Delivery (Previous Inspection Date) _____ ☐ Frequent (Previous Inspection Date) _____

PRE-DELIVERY . . . . . The Dealer/Owner must perform a Pre-Delivery Inspection of this machine prior to each delivery by sale, lease, or rental.

FREQUENT . . . . . . The Owner must perform, by a qualified mechanic, a Frequent Inspection of this machine every three months or 150 hours of operation, whichever comes first.

Check each item below. (Refer to Operation & Safety, Service & Maintenance Manuals for specific information regarding inspection procedures and criteria.) Indicate in the appropriate space as each item has been performed. If the item is found to be not acceptable, describe each discrepancy in the comments space at the bottom of the form. Use additional paper if necessary. Immediate action must be taken to correct all discrepancies. The Owner shall not place the machine in service until all discrepancies have been corrected.

Y=Yes (Passed) N=No (Failed) C=Corrected NA=Not Applicable	Y	N	C	NA
FUNCTIONS & CONTROLS				
1. Controls operate properly & return to "off" or neutral when released.				
2. Emergency stop at the ground & platform control stations arrest all powered platform movement.				
3. Touch pad clean & free of debris, LED's light when pads depressed. *(VP/VPSP/DVL/DVSP Only)*				
4. Drive/Lift Mode selector switch operates properly. *(SSV Only)*				
5. Manual descent system operates properly.				
6. Check condition of control enclosure & protective boot/guards.				
7. Ground controls override platform controls.				
MAST & PLATFORM ASSEMBLIES				
1. Aluminum mast sections are free of visual evidence of damage.				
2. Mast chains, cables & sequencing cables are properly adjusted.				
3. Chains are adequately lubricated *(are not dry or rusty)*.				
4. Platform installed & secure. Gate operates & latches properly.				
5. Platform guardrails properly installed, no loose or missing parts, no evidence of damage.				
6. Chain/cable sheaves & pins secure & undamaged.				
BASE ASSEMBLY				
1. Drive & caster wheels properly installed & secure. All four wheels contact floor.				
2. Pot Hole Protection system operates properly.				
3. Bubble level secure & undamaged & clean. *(VP/VPSP Only)*				
4. Brake release cable operates properly. *(VP/VPSP Only)*				
POWER SYSTEM				
1. Battery fluid level correct.				
2. Motors free of damage.				

Y=Yes (Passed) N=No (Failed) C=Corrected NA=Not Applicable	Y	N	C	NA
POWER SYSTEM (continued)				
3. All electrical connections tight, free of frays & corrosion.				
HYDRAULIC SYSTEM				
1. Lift cylinder free of damage, no evidence of leaks. Attaching pins & hardware secure & undamaged.				
2. All hydraulic hoses, fittings & components properly secured, no evidence of leaks.				
3. Fluid level correct in hydraulic tank.				
4. Hydraulic pump secure, undamaged, & is free of leaks.				
5. Hydraulic oil breather clean, hydraulic tank cap tight & vent open.				
MANUALS & DECALS				
1. ANSI/SIA - Manual of Responsibilities in manual storage box.				
2. Operation & Safety Manual in manual storage box.				
3. AEM Handbook in manual storage box.				
4. Capacity decals in place, secure & legible.				
5. All instruction & safety placards installed, secure & legible.				
GENERAL				
1. Paint & overall appearance.				
2. Inspect overall structural condition including welds.				
3. Applicable Safety Bulletins completed.				
4. No unauthorized modifications or additions.				
5. Grease & lubricate per Service & Maintenance Manual.				
6. Is Annual Machine Inspection Due?				
7. If machine ownership has changed complete attached Owner Update form and return to JLG.				

Comments:

The undersigned certifies that this machine has been inspected, per each area of inspection, and any and all discrepancies have been brought to the attention of the Owner/User, and that all discrepancies have been corrected prior to any further use of this machine.

JLG Account Holder: _____ / _____ / _____ Owner/User: _____ / _____ / _____

Authorized Signature / Printed Signature / Date — Authorized Signature / Printed Signature / Date

***Copy** to JLG Account Holder; **Copy** to Owner/User; **Owner Update Form** send to JLG Industries, Inc. as required*